

2010 Trail Work

| Volunteer | Area of Responsibility | Work Planned | Status |
|-----------------------------|---|---|---|
| Jack Schommer Ralph Lee | Mile 118 Trail from parking lot to Ridge Trail turn off | *Project at Moon Lake to replace bridge. *Project at deteriorated board walk (last one before Ridge trail turn off) to remove boardwalk and replace with culverts and fill | *Moon Lake - We have permits from Corp and MSB. Steel purchased and hauled in. Project design changed to use piles. Piles installed Dec 2009. Steel decking purchased and installed. Will need to do dirt work for approaches in summer. 2010 budget request = \$2500 *Last Board Walk Before Ridge Trail turnoff - lower priority than Moon Lake project. Although, we may use equipment from Moon Lake project if time allows. 2010 budget request = \$1500 |
| John Giacalone | 120 Trail | *Boardwalk muddy areas | * 2010 budget request = \$4100 (300 2x6x12 boards, box of 2500 nails, 2 packs fuel cartridges). Lumber purchased, hauled in, and staged for summer work. |
| Stan Lasater | Whispering Woods | *Project to improve muddy spots with boardwalk | * 2010 budget request = \$1000 (100 boards). Lumber purchased, hauled in, and staged for summer work |
| Charlie Martin | Hugo Loop on the West side of Lake September | *Project to improve muddy spots | *spring work planned |
| Bob Troutman | Hugo Loop on the West side of Lake September north from Charlie's lot | *project to develop trail and improve with boardwalk | New project. 2010 budget request = \$5000 |
| Rob Zeiler | Crystal Clear Lane | *relocate bridge to legal ROW | New project. 2010 budget request = \$5000 |
| Jean Hartman Tina Gulley | Little Bit Lane at intersection of Hugo Loop | *relocate trail to legal ROW, boardwalk as needed | New project. 2010 budget request = \$500 |

A \$20,000 general trail improvement budget has been approved for 2010 to include the above mentioned projects.