

2011 Trail Work (Prewrite)				2011 Proposed	2011 Approved
Lead	Area of Responsibility	Work Planned	Status		
		Project at Moon Lake to replace bridge.	A 2010 budget request of \$1500 was approved. During 2009, piles were driven and steel was bought. During 2010, the bridge was constructed and dirt approaches built. The bridge is functional, but will need additional fill after it settles over the winter. In addition, the old bridge and culvert will need to be removed in accordance with the requirement contained in our permit. The remaining work will be proposed for 2011. Permits are valid through July 2011. Proposal received	\$500.00	\$500.00
Jack Schommer Ralph Lee	Mile 118 Trail from parking lot to Ridge Trail turn off	Project at deteriorated board walk (last one before Ridge trail turn off) to remove boardwalk and replace with culverts and fill	Although a budget request of \$1500 was approved, no work was done on this project during 2010 due to a wet summer and other work being done. A new proposal was submitted for 2011 for this project.	\$2,500.00	\$2,500.00
John Quinley	Summer Trail east of Moon Creek	Improve muddy spots	2011 proposal to improve muddy spots using fill/gravel.	\$550.00	\$0.00
John Giacalone Rick Girouard	120 Trail	Boardwalk muddy areas	A 2010 budget request of \$4100 (300 2x6x12 boards, box of 2500 nails, 2 packs fuel cartridges) was approved. Lumber was purchased, hauled in, and work was completed. Additional work will be needed for 2011. Proposal received for 480 boards, 40 yards of gravel, 300 feet of fabric.	\$5,500.00	\$5,500.00
Stan Lasater	Whispering Woods	Project to improve muddy spots with boardwalk	A 2010 budget request if \$1000 (100 boards) was approved. Lumber was purchased, hauled in, and work was completed. Additional work will be needed in 2011. Proposal received. See Nancy's notes.	\$3,000.00	\$2,000.00
Charlie Martin	Hugo Loop on the West side of Lake September	Project to improve muddy spots	Dirtwork was completed along the first section of the trail. Additional work will be needed for 2011.	\$5,000.00	\$4,000.00
Bob Troutman	Hugo Loop on the West side of Lake September north from Charlie's lot	project to develop trail and improve with boardwalk	A 2010 budget request of \$5000 was approved. Lumber and railroad ties were bought and staged for summer use. Trees were cut and stringers were created. However, very little boardwalk construction took place due to being a very wet summer. Existing materials will be used in 2011. Additional material requested: 50 - 2x10x12, 250 - 2x6x12, and \$500 misc.	\$4,000.00	\$500.00
Ralph Lee	Crystal Clear Lane	relocate bridge to legal ROW	A 2010 budget request of \$5000 was approved. An estimate has been received for pilings. Pilings are planned to be driven in March 2011. Additional work will be required in 2011.	\$5,000.00	\$5,000.00
Rob Zeiler	Crystal Clear Lane	develop approaches to relocated bridge	Need lumber for 850 feet of boardwalk.	\$3,500.00	\$3,500.00
John Quinley	Ridge Trail between 118 Trail and Crystal Clear Turnoff	Improve muddy and ruff spots	New proposal	\$2,150.00	\$0.00
Jean Hartman Tina Gulley	Little Bit Lane at intersection of Hugo Loop	relocate trail to legal ROW, boardwalk as needed	A 2010 budget request of \$500 was approved. Trail boundaries have been found and marked. No funds are needed for 2011. The minor improvements will be made using gravel from Charlie's project area.	\$0.00	\$0.00
Kearny Grissom Betty Hein	Scrimshaw	Develop Scrimshaw	A budget proposal was received for purchase of boards to develop a boardwalk across swampy areas.	\$7,500.00	\$0.00
Tom Luchsinger Jim Clark	Hugo Loop south of Tina's	Develop/Continue trail	Nothing proposed in 2011, but a heads up given for 2012.	\$0.00	\$0.00
Total Funds Approved: \$23,500				\$39,200.00	\$23,500.00