

Pre2009 Trail Work

Volunteer	Area of Responsibility	Work Planned	Status
Jack Schommer	Mile 118 Trail from parking lot to Ridge Trail turn off	<p>*Project at Deep Creek to build up a new trail and approach to both sides of Deep Creek. Relocate bridge to the new trail approach.</p> <p>*Project at Moon Lake to replace bridge.</p> <p>*Project at deteriorated board walk (last one before Ridge trail turn off) to remove boardwalk and replace with culverts and fill</p>	<p>*Deep Creek - Project complete. Total cost was \$4,725.61. There is extra gravel along the trail for touch up work as needed.</p> <p>*Moon Lake - Verbal from DNR permitting indicates this is wetland area that needs special considerations. 2009 budget request of \$6000 approved.</p> <p>*Last Board Walk Before Ridge Trail turnoff - lower priority than Moon Lake project. Although, we may use equipment from Moon Lake project if time allows. 2009 budget request of \$1500 approved.</p>
Ralph Lee	Mile 118 Trail from Ridge Trail turn off to Lake and Bridge	*Boardwalk repairs just before the 'island' in the bog before the lake	*Project complete
Joe Gulley	Lake September bridge and Little Bit Lane	*Project to replank Lake September bridge	*Project complete
Kurt Buettner	Hugo Loop from end of the Ridge Trail 4-way to 120 Trail intersection	*Project to relocate current trail to legal easements and boardwalk muddy spots	*Project complete
Ben Dreier	North end of Hugo Loop from the 120 Trail intersection	*Project to flag and clear this portion of the easement	*Looks like the easement has been flagged and just needs to be cleared. No update and no 2009 budget request/approval.
John Giacalone	120 Trail	*Boardwalk muddy areas	*Some material was purchased, hauled in, and put to use. More boardwalk material is needed and volunteers. 2009 budget request of \$3000 approved.
Stan Lasater	Whispering Woods	*Project to improve muddy spots	*Some material was purchased, hauled in, and put to use. More boardwalk material is needed. Budget proposal of \$1000 approved.
Charlie Martin	Hugo Loop on the West side of Lake September	*Project to improve muddy spots	*some leftover culverts and fabric was provided for this project. Board needs to determine an acceptable equipment reimbursement rate. Exact 2009 budget request pending reimbursement rate.

A \$15,000 general trail improvement budget has been approved for 2009 to include the above mentioned projects. A single purchase of boards will be made and delivered to the 120 parking lot in March. Ralph Lee is the point of contact for this.